Dry Well Contractor Estimate Checklist

You will be required to provide a copy of the project proposal/estimate provided by your contractor as part of your application.

Dry Well Project Requirements:

- Maximum of 400 square feet of impervious directed to an individual dry well
- Demonstrate A or B Hydrologic Soil Groups or 0.52 inch per hour or higher infiltration rate within 50 feet of the proposed dry well site
- Must treat impervious surfaces

For each Dry Well project please ensure the contractor estimate includes the following:

- ☐ Impervious Area treated by Dry Well (Square Feet):
- ☐ Cost of Dry Well:
- ☐ Dimensions of Dry Well:
- ☐ Does your contractor estimate include a profile view showing both depth of the dry well and gravel media?
- ☐ Dry Wells must be installed in Hydrologic Soil Group (HSG) A or B **OR** demonstrate a .52 inch/hour infiltration rate.
    - In which HSG is your Dry Well located? (please circle one)
        - HSG A
        - HSG B
    - What is the infiltration rate from the infiltration test?
- ☐ Where is the project located on your property? (Include a detailed written explanation or aerial photo as a separate attachment if needed.)