Microbioretention Projects: Contractor Estimate Checklist

You will be required to provide a copy of the project proposal/estimate provided by your contractor as part of your application.

Microbioretention Minimum Requirements:

- Must treat impervious
- Must be size appropriately according to MDE Ch. 5 Manual
- Plants are a minimum of 75% native to the Chesapeake Bay region

For each Microbioretention project please ensure the contractor's estimate includes the following:

- ☐ **Impervious area** (roof runoff) **treated** in square feet:
- ☐ **Cost**:
- ☐ What is the **size**?
- ☐ What is the **ponding depth**?
- ☐ Where does the **underdrain outlet**?
- ☐ Is there a description or **cross section showing media types and depths**?
- ☐ **Location** where the microbioretention will be installed should be clearly shown or described. (example: Front right downspout by garage or a picture of the location)